GOVERNMENT OF ANDHRA PRADESH ABSTRACT

PMGSY- Phase VIII Srikakulam District Package No. 1808 – "Road from Kusumpuram to Kalingapatnam in Srikakulam District"– Granting Extension of Agreement Time from 07.01.2012 to 30.06.2012 for a period of 176 days without penalty – Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 774

Dated:07- 05-2012. Read the following:-

- 1) G.O.Rt.No.68, PR&RD(Progs.II) Dept,dt.27.02.2009.
- 2) From the ENC(PR), PMGSY, Hyd, Lr.No.W1/PMGSY /Phase VIII-1808/SKLM, dt. 15.03.2012.

<<>>

ORDER:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal hereby grant Extension of Agreement Time from 7.01.2012 to 30.06.2012 i.e for a period of 176 days without penalty as the delay is not attributed by the Contractor, the delay is due to increase in scope of work and for approval of modified designs for bridge work in respect of work "Road from Kusumpuram to Kalingapatnam" in Srikakulam District under PMGSY Phase VIII package No.1808.

- 2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.
- 3. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

C.R.BISWAL PRINCIPAL SECRETARY TO GOVERNMENT

To

The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad. The Superintending Engineer, (PR), Srikakulam District.

Copy to:

The PS to Hon'ble Min.(PR&RWS). Finance (Expr. PR&RD) Department.

Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER.